

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: Columbus High School Exterior Upgrades

Project Delivery: Design Bid Build

Description of Work: Upgrade exterior landscaped median on school property along Cherokee Ave. and along 17th Street. Renovate main entrance stairs from Cherokee Ave. to main front door. Pressure wash building exterior façade. Upgrade interior front entrance hall for security. Provide exit code compliant security locking. Hardware at iron gates to courtyards, and other items as may be determined during initial meetings.

Architect: Neal, Kendust & Murray PC Architects

Construction Contractor: TBD

Project Manager: Raymond Carrion

Total Board Approved Budget: \$2,317,400

Date of Contract: 01-08-2021

Construction Contract/GMP: TBD

Contractor's Contingency (in GMP): TBD

Contractor's Contingency Balance: TBD

Owner's Contingency: TBD

Owner's Contingency Balance: TBD

Work Completed to Date: Topographic site survey and tree survey and schematic plan.

Estimated Date of Completion: 01-01-2023

Conformance with Schedule:

Problems and Comments: Plan to meet with Trees Columbus to review our plans since many large trees will be affected (many of the trees are large).

NOTE:

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: Columbus Museum

Project Delivery: Construction Management

Description of Work: Alterations and Additions

Architect: Perkins & Will

Construction Manager: Freeman & Associates

Project Manager: Ray Carrion

Total Board Approved Budget: TBD

Date of Contract: January 10, 2020

Construction Contract/GMP: Partial GMP: Collection Storage =\$1,014,663

Contractor's Contingency (in Collection Storage GMP): \$45,764

Contractor's Contingency Balance: \$45,764

Owner's Contingency: TBD

Owner's Contingency Balance: TBD

Work Completed to Date: 99.8% of design and construction documents have been done.

Estimated Date of Completion: 10/23/2023 for entire project; 2/1/2022 for Collection Storage

Conformance with Schedule: OK

Problems and Comments:

NOTE:

CONSTRUCTION STATUS REPORT

November 2021 Board Meeting

Project: Hannan Elementary School and Kendrick High School HVAC Replacements

Project Delivery: Construction Management

Description of Work: Replace HVAC equipment at Hannan ES and Kendrick HS

Engineer: Peach Engineering

Construction Manager: River City Contracting

Project Manager: Raymond Carrion

Total Board Approved Budget: \$5,822,918

Date of Contract: July 22, 2021

Construction Contract/GMP: \$5,515,710

Contractor's Contingency (in GMP): \$50,000

Contractor's Contingency Balance: \$50,000

Owner's Contingency: \$120,000 (pending September Board approval)

Owner's Contingency Balance: \$120,000 (pending September Board approval)

Work Completed to Date: Equipment has been ordered.

Estimated Date of Completion: February, 11, 2022

Conformance with Schedule: OK

Problems and Comments: Equipment order placed ASAP after fully executed construction contract was delivered to CM. Distributor has scheduled delivery for December. However, due to COVID, the schedules from manufacturers have not been reliable.

We have met with principals and are coordinating the work schedule.

NOTE:

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: Jordan High School ADA Parking

Project Delivery: Design-Bid-Build

Description of Work: Handicap accessible parking for ball field/15 parking spaces

Architect: French & Associates Landscape Architects

Contractor: Warr Grading

Project Manager: Raymond Carrion

Total Board-Approved Budget: \$191,533

Date of Contract: August 17, 2021

Construction Contract: \$180,033

Owner's Contingency Budget: \$2,500

Owner's Contingency Balance: \$2,500

Work Completed to Date: 50%

Estimated Date of Completion: TBD

Conformance with Schedule: OK

Problems and Comments: Sugrade soil problems require an additional \$9,333. Additional funding is needed.

NOTE:

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: Jordan College and Career Academy

Project: Delivery: Construction Management at Risk (CM)

Description of Work: Reconfigure spaces to support academic change to College and Career Academy.

Architect: Hecht Burdeshaw Architects

Contractor: Pound Construction Company

Project Manager: Raymond Carrion

Total Board Approved Budget: \$6,000,000 = \$3,000,000 (TCSG grant) plus \$3,000,000 ESPLOST enhancements)

Date of Contract: 8/8/2020

Construction Contract/GMP: \$3,145,475

Contractor's Contingency (in GMP): \$120,000

Contractor's Contingency Balance: \$66,719

Owner's Contingency Budget: \$148,643

Owner's Contingency Balance: \$148,643

Work Completed to Date: Construction 70% complete.

Estimated Date of Completion: August 2022

Conformance with Schedule: OK

Problems and Comments:

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: Jordan High School
HVAC Bldg 5010, 5040, 5041 COP#18-706-015

Project: Delivery: Construction Management (CMr)

Description of Work: Replace Air Conditioning Equipment

Architect: Hecht Burdeshaw Architects

Construction Manager/Contractor: Pound Construction

Project Manager: Raymond Carrion

Total Board Approved Budget: \$5,405,000

Date of Contract: 12/15/2020

Construction Contract/GMP: \$3,801,277

Contractor's Contingency (in GMP): \$0

Contractor's Contingency Balance: \$0

Owner's Contingency Budget: \$460,000

Owner's Contingency Balance: \$407,840

Work Completed to Date: Equipment is ordered.

Estimated Date of Completion: March 2022

Conformance with Schedule: OK

Problems and Comments:

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: Mathews Elementary School Cooler/Freezer (COP#18-706-009)

Project Delivery: Design-Bid-Build

Description of Work: Replace existing cooler/freezer

Architect: Neal, Kendust & Murray P.C. Architects

Construction Contractor: Ben B. Gordy Construction

Project Manager: Raymond Carrion

Total Board Approved Budget: \$118,900

Date of Contract: June 22, 2021

Construction Contract/GMP: \$99,900

Contractor's Contingency (in GMP): N/A

Contractor's Contingency Balance: N/A

Owner's Contingency: \$10,000

Owner's Contingency Balance: \$10,000

Work Completed to Date: Equipment has been ordered.

Estimated Date of Completion: December 20, 2021.

Conformance with Schedule: OK

Problems and Comments: Current equipment delivery is scheduled for 12/13/2021.

NOTE: It has been determined that additional 2.5"-thick concrete slab will be required and will be in a change order.

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: Mathews ES 4-Classroom Addition and Renovations

Project Delivery: Design-Bid-Build

Description of Work: 2020 ESPLOST project to add four (4) classrooms, and do other renovations, including gang toilet upgrades.

Architect: Neal, Kendust & Murray, P.C. Architects

Construction Contractor: TBD

Project Manager: Raymond Carrion

Total Board Approved Budget: \$1,500,000 4-CR Addition+\$1,185,000 Renovation=
\$2,685,000 (4-19-21)

Date of Contract: TBD

Construction Contract/GMP: TBD

Contractor's Contingency (in GMP): N/A

Contractor's Contingency Balance: N/A

Owner's Contingency: \$240,000 4-CR Addition+ \$77,000 Renovation = \$317,000

Owner's Contingency Balance: \$317,000

Work Completed to Date: Architects have completed drawings.

Estimated Date of Completion: 6/30/2022

Conformance with Schedule: OK

Problems and Comments: GaDOE is reviewing "Site Application".

NOTE:

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: New Elementary School (Dawson ES Replacement)

Project Delivery: Design-Bid-Build

Description of Work: New Elementary School

Architect: Hecht Burdeshaw Architects, Inc.

Construction Contractor: TBD

Project Manager: Raymond Carrion and Ward Odom

Total Board Approved Budget: \$25,000,000

Date of Contract: TBD

Construction Contract/GMP: TBD

Contractor's Contingency (in GMP): N/A

Contractor's Contingency Balance: N/A

Owner's Contingency: \$2,000,000

Owner's Contingency Balance: \$2,000,000

Work Completed to Date: Design development is underway

Estimated Date of Completion: July 2023

Conformance with Schedule: OK

Problems and Comments: GaDOE is reviewing "Site Applications".

NOTE:

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: Odis Spencer Stadium

Project: Delivery: Construction Management (approved 7/17/2020)

Description of Work: 7,000+/- seat stadium for football and soccer with artificial turf field. Ancillary spaces; restrooms, concessions, press box, field house, ticket booths; will be part of this project: in addition to score boards, 5 tennis courts, bleachers, sidewalks, and paved parking (approximately 800 spaces).

Architect: spArchitect and French & Associates

Contractor: Freeman & Associates

Project Manager: Raymond Carrion and Jeff Battles

Total Board Approved Budget: \$27,299,000

Date of Contract: 8/18/2020

Construction Contract/GMP: \$24,943,749

Contractor's Contingency (in GMP): \$334,099

Contractor's Contingency Balance: \$0

Owner's Contingency Budget: \$225,000

Owner's Contingency Balance: \$80,250

Work Completed to Date: Construction is 36% complete.

Estimated Date of Completion: March 2023

Conformance with Schedule: OK

Problems and Comments:

NOTE:

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: Weight Room expansions at Carver, Columbus, and Northside High Schools

Project Delivery: Design-Bid-Build

Description of Work: Building additions to existing Weight Rooms

Architect: Neal Kendust & Murray

Contractor: Thayer-Bray Construction, LLC

Project Manager: Raymond Carrion and Jeff Battles

Total Board-Approved Budget: \$1,368,000 (August 16, 2021)

Date of Contract: August 17, 2021

Construction Contract/GMP: \$1,070,000

Contractor's Contingency (in GMP): N/A

Contractor's Contingency Balance: N/A

Owner's Contingency Budget: \$100,000

Owner's Contingency Balance: \$100,000

Work Completed to Date: Shop drawings and materials have been ordered.

Estimated Date of Completion: February 22, 2022, Carver HS; March 15, 2022
Columbus HS; April 14, 2022 Northside HS

Conformance with Schedule: OK

Problems and Comments: Site work started at Carver and Columbus HS, and is soon to begin at Northside HS.

NOTE:

**MUSCOGEE COUNTY SCHOOL DISTRICT
CONSTRUCTION STATUS REPORT
November 2021 Board Meeting**

Project: Veterans Memorial Middle School Band RM Expansions

Project Delivery: Design-Bid-Build

Description of Work: Band Room Addition

Architect: Barnes & Gibson Partners Architects, LLC

Contractor: Ben B. Gordy Construction Co., Inc.

Project Manager: Raymond Carrion

Total Board-Approved Budget: \$1,563,000

Date of Contract: August 17, 2021

Construction Contract: \$635,532

Contractor's Contingency (in GMP): N/A

Contractor's Contingency Balance: N/A

Owner's Contingency Budget: \$56,000

Owner's Contingency Balance: \$56,000

Work Completed to Date: Shop drawings and materials are ordered.

Estimated Date of Completion: March 17, 2022

Conformance with Schedule: OK

Problems and Comments:

NOTE: